



LETU Abbott Aviation Renovation & Addition

Construction Progress Report

08.19.26

Report Summary:

- Building pad
- Spread footers
- Utilities



Site as Pictured 08.19.2026

Progress Report:

Earthwork/Civil:

- Set the aircraft grounding system to grade and installed the caps on them
- Grading hangar slab
- Pretreat soil and installed vapor barrier
- Installed block outs in hangar for structural steel
- Placed rebar for the elevator slab
- Poured the elevator sump
- Formed the elevator walls (placing concrete 8/19/26)
- Preparing to pour the hangar slab (8/25/26)





32.39351, -94.70472

Aug 18, 2026 at 6:54:33 AM CDT

Looking Ahead: Over the next 3-Weeks

- Pour elevator walls
- Pour step down footers
- Pour Hangar Slab
- Waterproofing elevator pit walls
- Set trench drain

Milestones & Metrics:

- Total Onsite Manhours to Date: 8,043
- Accumulated rainfall to date: 17.99"



*"More detail is available on the Master Schedule & 3-week "Look-ahead."
For additional information, please contact Brian Prescott with Transet Co.*