



LETU Athletic & Human Performance Air Dome Project

Construction Progress Report

02.12.26

Report Summary:

- New Parking Lot has begun
- Retaining Wall Completed and Courtyard in Progress
- Interior Painting Nearing Completion
- Putting Green area has begun



Site as pictured 01.22.2026

Progress Report:

Earthwork/Civil:

- Courtyard Stairs and Ramps completed.
- Courtyard lighting rough-in completed.
- Courtyard irrigation sleeves completed.
- Exterior flatwork in progress.
- PRs 15, 30, and 33 earthwork in progress.

Lobby Building:

- Finish work in progress.
- Access Controls work in progress.
- All doors installed.
- Data racks nearing completion.

Fire Pump House

- Pumps and controls installation in progress.



Progress Report:

Dome Structure:

- Preliminary Punch List work completed.

Athletic & Human Performance Buildings (Units B & C):

- Golf Sims installation complete.
- Putting Green, framing, electrical, data for PRs 29R2 and 32 in progress.
- Data cabling installation is in progress.
- Data racks nearing completion.
- Access Controls work in progress.
- All doors and glazing installed EXCEPT PR 29R2 and PR-32 additions.
- Wood Bleachers handrails completed.
- Wood Bleachers flooring in progress.
- Track floor installation in progress





Milestones & Metrics:

Manhours this reporting period:	3,280
Total Onsite Manhours to Date:	92,769
Volume of Select Fill installed to Date:	37,369 CY
Volume of Concrete Placed to Date:	6,115 CY
Rain Events since last report:	1
Rainfall to Date in February:	0.41"
Total Rainfall Year-to date:	2.87"



Looking Ahead: Over the next 3-Weeks

Earthwork/Civil:

- Additional 300 KVA Transformer energization.
- Flat work at dome building perimeter.
- Courtyard flatwork, planters, logo pavers.
- Paving Fire Apparatus Access Road.
- Retaining wall guardrails.
- Site lighting installation S2s – S5s.

Athletic & Human Performance Buildings:

- Carpet and base installation.
- Millwork and casework installation.
- Putting Green installation.
- Wheelchair Lift completion.
- Fiber Optic / Network service.

Lobby Building & Pump House:

- Fiber Optic / Network service.
- Gutters, downspouts installation.
- Restrooms completion.
- Fire Pump and controls completion.

Dome & Track

- Track floor installation.
- Scoreboard & timing systems data / comm.
- Speakers cabling / testing.
- Fire Alarm & Detection completion.
- Fire Protection Sprinklers and Water Cannons completion



*“More detail is available on the Master Schedule & 3-week “Look-ahead.”
For additional information, please contact Garry Phillips with Transet Co.*