



# LeTourneau University Christian Polytechnic University Center

Construction Progress Report

08.20.26

# Report Summary:

- Earthwork & Underground Utilities in Progress
- Rammed aggregate pier installation in progress
- Began installing flex base on NW fire lane



# Progress Report:

## Earthwork/Civil:

- Stormwater line North 75% complete, West 75% complete, East 75% complete
- Underground detention pond 90% complete
- General grading 80% complete
- Rammed aggregate piers 75% complete

## Electrical/Telecommunication:

- Temporary power preparation
- Begin running fiber conduit



# Milestones & Metrics:

- Total Onsite Manhours to Date: 4,251
- Truckloads of Spoils Hauled offsite: 1,071 trips
- Total Volume of Earth Moved out: 14,244 CY
- Total tonnage of rock received: 1,002 tons
- Volume of Concrete Placed to Date: 77 CY
- Rain Events since last report: 0
- Rainfall to Date in August: 0"
- Total Rainfall Year-to date: 21.21"



# Looking Ahead: Over the next 3-Weeks

## Earthwork/Civil:

- Concrete foundations
- Electrical and Data duct bank install
- Begin foundation layout
- Continue road base for North and West fire lanes

Additional Information is available on Procore



**Project Completion is expected in July of 2028.**