



LETU Abbott Aviation Renovation & Addition

Construction Progress Report

05.13.26

Report Summary:

- Water Test Complete
- Fire Riser Work
- Underground utility removal



Site as Pictured 05.13.2026

Progress Report:

Earthwork/Civil:

- Temporary fencing installed
- Passed water testing
- Fire Hydrant removed
- Water line capped and demo has begun
- Fire suppression water feed rerouted
- Supports built for electrical panel in OLL for concrete removal





32.39315, -94.70490
May 13, 2026 at 8:30:39 AM CDT




32.39360, -94.70544
May 12, 2026 at 8:28:13 AM CDT

Looking Ahead: Over the next 3-Weeks

- Footer excavation
- Pour spread Footers
- Batter boards on building
- Secure outside Panel in OLL for concrete removal
- Under slab plumbing

Milestones & Metrics:

- Total Onsite Manhours to Date: 2,829
- Accumulated rainfall to Date: 8.94”



*“More detail is available on the Master Schedule & 3-week “Look-ahead.”
For additional information, please contact Brian Prescott with Transet Co.*