



# LETU Abbott Aviation Renovation & Addition

Construction Progress Report

05.27.26

# Report Summary:

- Water test complete
- Fire riser work
- Underground utility removal



Site as Pictured 05.27.2026

# Progress Report:

## Earthwork/Civil:

- Backfilled trench from old sanitary sewer under building
- Saw cutting and concrete removal for the OLL spread footers
- New fire hydrant installed
- Over Xing building pad
- Walkway ramp installed
- Proof rolling for hangar underway





# Looking Ahead: Over the next 3-Weeks

- Proof rolling for hangar
- Footer excavation for OLL with Testing Laboratory /Confirmation of subgrade
- Reinforcement inspection by Testing Laboratory prior to Concrete placement
- Concrete placement for Spread Footings at OLL
- Under slab plumbing

## Milestones & Metrics:

- Total Onsite Manhours to Date: 3,462
- Accumulated rainfall to date: 12.30”



*“More detail is available on the Master Schedule & 3-week “Look-ahead.”  
For additional information, please contact Brian Prescott with Transet Co.*